Legacy Project – On track

Capital Markets Day

Merkers - November 12th, 2015

Dr. Ulrich Lamp, President and CEO of K+S Potash Canada



Components





How it Begun ... (Q1/2012)





What We Defined ... (Q4/2013)









Where We Stand ... (Q4/2015)











- Rail construction by **Canadian Pacific** Railways "on track"
- Railcars ordered from **National Steel Car**

Port Construction on **Pacific Coast Terminals** in Vancouver "on track"

Safety is Top Priority









Legacy video

K/S

Outlook – What is Left to Accomplish ...

Tasks to complete to Production in 2016

- Gradual Commissioning Pad 6-7
- Build and Complete
 - Northern Tank Farm
 - Debrining, drying and compaction
 - Storage buildings
- Complete Rail and Port Facilities
- ECC ready for production
- First ton of product by end 2016

What could go wrong / what could go better?

- Major Injury at Site
- Weather
- Performance of Construction Companies
- Strike
- Ramp-up

Summary: On Track



Engineering is completed, procurement is substantially done, construction is progressing according to plan.





October 2015

We have shown that we are able to perform in Saskatchewan and are looking forward to start commissioning our Legacy from summer 2016 onwards and produce our 1st tons of Potash by the end of 2016; while adhering to our budget.



